Completion Report

1	Name of Wok	Removing of debris in ward no:13 Shettihalli Sub division.
2	Sanctioned Estimate No.& Date	EE/DD/TS/46/2021.21
		Date 17/11/2020
3	Head of Acount which is Chargeable	POW-1771
4	Enstrument Order No. & Date	EE/DD/WO/179/2020.21 Dt. 05/02/2021
5	Name of Contractor	Sri Amarappa. B
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	-
7	Measurement recorded in MB	MB-980
	Page No	57942 to 57946 -
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Nagesha Murthy

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
Rs 10.00 lacs	Rs 832160=00	-	Rs 167840=00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.